QC ABSTRACT

NAME OF WORK: Development Works in Sahakaranagara and Tatanagara Park and other Allied Works in Ward No. 08 Kodigehalli

SL NO	Item Of Work	Name of Test	Frequency of Test/Quantity	Executed Quantity	Number of Tests Required	Number of Tests Conducted
		Materials				
1	Cement	Fineness by dry sieving	One Test		1	1
		Finess by Air permeablity method	One Test		1	1
		Density	One Test		1	1
		Standard Consistency	One Test		1	1
		Initial Setting time	One Test		1	1
		Final Setting time	One Test		1	1
		Soundness (Le Chatelier's Method)	One Test		1	1
		Compressive Strength	One Test		1	1
2	Coarse aggregate(40 mm down size)	SIEVE ANALYSIS	One Test		1	1
		Flakiness Index	One Test		1	1
		Elongation Index	One Test		1	1
		Specific Gravity	One Test		1	1
		Bulk Density(Loose)	One Test		1	1
		Bulk Density(Compacted)	One Test		1	1
		Water Absorption	One Test		1	1
3	Coarse aggregate(20 mm down size)	SIEVE ANALYSIS	One Test		1	1
		Flakiness Index	One Test		1	1
		Elongation Index	One Test		1	1
		Specific Gravity	One Test		1	1
		Bulk Density(Loose)	One Test		1	1
		Bulk Density(Compacted)	One Test		1	1
		Water Absorption	One Test		1	1
		Aggregate crushing Value	One Test		1	1
		Aggregate Impact Value	One Test		1	1
4	Fine aggregate	SIEVE ANALYSIS	One Test		1	1
		Water Absorption	One Test		1	1
		Specific Gravity	One Test		1	1
		Material finer than 75 micron	One Test		1	1
5	KERB	Core Compressive strength	One Test		1	1
		Corrected Cylinder Compressive strength	One Test		1	1
		Equivalent Cube Compressive strength	One Test		1	1

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Executive Engineer
Division
Bangalore

6	Precast (100mm)	Core Compressive Strength	One Test		1	1
		Corrected Cylinder Compressive Strength	One Test		1	1
		Equivalent Cube Compressive Strength	One Test		1	1
7	PCC(M15)	Compressive Strength(7days and 28days)	2 set /6-15 cum	15.38	4	4
8	Paver Block	Compressive Strength	One Test		1	1
		Water Absorption	One Test		1	1
9	Chain Link Fencing	Average Thickness	One Test		1	1
		Dia of line wire	One Test		1	1
		Mesh size	One Test		1	1
		Nominal dia of mesh wire	One Test		1	1
		Bend Test	One Test		1	1
10	M.S Block Pipe	Yeild Stress	One Test		1	1
		Tensile Strength	One Test		1	1
		Elongation Percentage	One Test		1	1
11	M.S. Rectangular pole	Weight/Meter	One Test		1	1
		Yeild stress	One Test		1	1
		Tensile Strength	One Test		1	1
		Elongation Percentage	One Test		1	1
		Bend Test	One Test		1	1

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Format No: CP/TF/01

TEST REPORT OF PHYSICAL PROPERTIES OF CEMENT - 53 Grade

Lab ID	:	**CP-2022-08-08-07** **Date: 09-05-2022**
Customer	:	Assistant Executive Engineer, Kodigehalli Sub Division, BBMP.
Address	:	Kodigehalli Sub Division, BBMP, Bangalore.
Project Name	:	Development Works in Sahakaranagara and Tatanagara Park and other Allied Works in Ward No. 08 Kodigehalli
Agency	:	Sri B Chandrashekar, #28, Anjaneya Swamy Layout, 1st Main Road, Thindlu, Vidyranyapura (Post), Bangalore-97
Customer's Reference	:	BBMP/EE/BTP/WO/200/2020-21
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	06-05-2022
Sample Type	:	Birla Super 53grade
Reference to BIS codes	:	IS 12269 : 2013, 53 Grade Ordinary Portland cement Specification , IS 4031 (Part 1,2 3,4,5, 6,11):1988 IS 4031 Part 1 (RA 2021) DETERMINATION OF FINENESS BY DRY SIEVING, Clause 4 4 IS 4031 Part 2, (RA 2018) Determination of Fineness by Blaine Air Permeability Method, Clause 5 IS 4031 Part 3, (RA 2019) Determination of Soundness, Clause 5, Clause 6 IS 4031 Part 4, (RA 2019) Determination of Consistency of Standard Cement Paste, Clause 5 IS 4031 Part 5, (RA 2019) Determination of Initial & Final Setting Time, Clause 5 IS 4031 Part 11, (RA 2019)DETERMINATION OF DENSITY , Clause 6
Date of test	:	07-05-2022
Environmental Conditions during test	:	Temperature: 26°C Humidity: 72%

Sl.No.	Physical properties	Results	Requirement as per IS 12269: 2013
1	Fineness by dry sieving (%)	1.54	_
2	Finess by Air permeablity method (m^2/kg,Min)	298.2	225m^2/kg, Min
3	Density (gm/cc)	3.12	_
4	Standard Consistency (%)	29.0%	Not specified
5	Initial Setting time	160 minutes	Not less than 30 minutes
6	Final Setting time	255 minutes	Not more than 600 minutes
7	Soundness (Le Chatelier's Method)	2mm	Not more than 10 mm

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested

All information furnished by Customer/Representative

Any correction in the report will make this report invalid

This report without prior written approval should not be reproduced or published in full or part

Samples will be disposed after 30 days from the date of issue of test certificate

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

CIVIL Pro Sig Date BANGALORE

FOR CIVIL Pro.

B.KARTHIK RECHAN
Authorized Signatory
Quality Manager

****End of Report****

Format No. CP/TF/01

TEST REPORT OF PHYSICAL PROPERTIES OF CEMENT - 53 Grade

Lab ID : CP-2022-08-08-07 **Date: 04-06-2022**

Customer : Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.

Address : Kodigehalli Sub Division, BBMP, Bangalore.

Project Name : Development Works in Sahakaranagara and Tatanagara Park and other Allied Works in Ward No. 08 Kodigehalli

Agency : Sri.B.Chandrashekar, #28, Anjaneya Swamy Layout, 1st Main Road, Thindlu, Vidyranyapura (Post), Bangalore-97

Customer's Reference : BBMP/EE/BTP/WO/200/2020-21

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 06-05-2022

Sample Type : Birla Super 53grade

Reference to BIS codes : IS 12269 : 2013, 53 Grade Ordinary Portland cement Specification ,
IS 4031 Part 4, (RA 2019) Determination of Consistency of Standard Cement Paste, Clause 5
IS 4031 Part 6, (RA 2019) Determination of Compressive Strength, Clause 6

Date of test : 07-05-2022

Environmental Conditions during test : Temperature: 26°C
Humidity: 72%

Compressive Strength

Sl.No.	Physical properties	Results	Requirement as per IS 12269: 2013
1	3 Days	28.0N/mm^2	Not less than 27 N/mm^2
2	7 Days	39.5N/mm^2	Not less than 37 N/mm^2
3	28 Days	59.0N/mm^2	Not less than 53 N/mm^2

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

FOR CIVIL Pro.
R.KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL Pro Sig ..... Date ..... BANGALORE

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES

Format No: CP/TF/01

TEST REPORT ON COARSE AGGREGATES

Lab ID	:	**CP-2022-08-08-07** **Date: 09-05-2022**
Customer	:	Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.
Address	:	Kodigehalli Sub Division, BBMP, Bangalore.
Project Name	:	Development Works in Sahakaranagara and Tatanagara Park and other Allied Works in Ward No. 08 Kodigehalli
Agency	:	Sri.B.Chandrashekar, #28, Anjaneya Swamy Layout, 1st Main Road, Thindlu, Vidyranyapura (Post), Bangalore-97
Customer's Reference	:	BBMP/EE/BTP/WO/200/2020-21
Source of Sample	:	Sample supplied by Agency
Sample condition	:	Satisfactory
Date of Receipt	:	06-05-2022
Sample Type	:	40mm down size coarse aggregate
Reference to BIS codes	:	IS: 383:2016 (Specification for Coarse and fine Aggregates) IS: 2386 :1963(Part - 1,3,4) RA2021 IS 2386 Part 1: Particle Size and Shape IS 2386 Part 3: Specific gravity, Density, Voids,Water Absorption IS 2386 Part 4: Mechanical Properties
Date of test	:	06-05-2022

SIEVE ANALYSIS (PARTICLE SIZE DISTRIBUTION) OF 40MM DOWN COARSE AGGREGATE:

Total weight taken : 15000 grams

Sample No.	Sieve No.	Weight Retained in gms	Cumulative Weight Retained in gms	% Cumulative Weight Retained	% Passing	Required as per IS 383:2016
1	80 mm	0	0	0.0	100	100
2	40 mm	187	187	1.2	98.8	90-100
3	20 mm	7276	7463	49.8	50.2	30-70
4	10 mm	4074	11537	76.9	23.1	10-35
5	4.75 mm	3000	14537	96.9	3.1	0-5
6	Pan	463	15000	100.0	0	---

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore.

CIVIL PRO Sig ..... Date ..... BANGALORE

Format No: CP/TE/01

TEST REPORT ON COARSE AGGREGATES

Lab ID : **CP-2022-08-08-07** **Date: 09-05-2022**

PHYSICAL PROPERTIES

SLno	Tests	Result	Requirements as per IS:383-2016
1	Flakiness Index(%)	**12.4**	Combined Flakiness & Elongation Index Shall not Exceed 40% for Uncrushed & Crushed Aggregate
2	Elongation Index(%)	**11.8**	
3	Specific Gravity	**2.68**	_
4	Bulk Density(Loose) (Kg/l)	**1.53**	_
5	Bulk Density(Compacted) (Kg/l)	**1.57**	_
6	Water Absorption(%)	**0.23**	_

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

FOR CIVIL Pro.

CIVIL Pro Sig Date BANGALORE

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

****End of Report****

Format No: CP/TF/01

TEST REPORT ON COARSE AGGREGATES

Lab ID	:	**CP-2022-08-08-07** **Date: 09-05-2022**
Customer	:	Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.
Address	:	Kodigehalli Sub Division, BBMP, Bangalore.
Project Name	:	Development Works in Sahakaranagara and Tatanagara Park and other Allied Works in Ward No. 08 Kodigehalli
Agency	:	Sri.B.Chandrashekar, #28, Anjaneya Swamy Layout, 1st Main Road, Thindlu, Vidyranyapura (Post), Bangalore-97
Customer Reference	:	BBMP/EE/BTP/WO/200/2020-21
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	06-05-2022
Sample Type/ Size	:	20mm down size coarse aggregate
Reference to BIS codes	:	IS: 383:2016 (Specification for Coarse and fine Aggregates) IS: 2386 :1963(Part - 1,3,4) RA2021 IS 2386 Part 1: Particle Size and Shape IS 2386 Part 3: Specific gravity, Density, Voids,Water Absorption IS 2386 Part 4: Mechanical Properties
Date of test	:	06-05-2022

SIEVE ANALYSIS (PARTICLE SIZE DISTRIBUTION) OF 20MM DOWN COARSE AGGREGATE:

Total weight taken : 5000 grams

Sample No.	Sieve No.	Weight Retained in gms	Cumulative Weight Retained in gms	% Cumulative Weight Retained	% Passing	Required as per IS 383:2016
1	40 mm	0	0	0	100	100
2	20 mm	236	236	4.7	95.3	90-100
3	10 mm	2629	2865	57.3	42.7	25-55
4	4.75 mm	1779	4644	92.9	7.1	0-10
5	Pan	356	5000	100	0	–

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

CIVIL Pro Sig Date BANGALORE

Format No: CP/TF/01

TEST REPORT ON COARSE AGGREGATES

Lab ID : **CP-2022-08-08-07** **Date: 09-05-2022**

PHYSICAL PROPERTIES

Sl.no	Tests	Result	Requirements as per IS:383-2016
1	Flakiness Index(%)	9.3	Combined Flakiness & Elongation Index Shall not Exceed 40% for Uncrushed & Crushed Aggregate
2	Elongation Index(%)	10.7	
3	Specific Gravity	2.67	–
4	Bulk Density(Loose) (Kg/l)	1.54	–
5	Bulk Density(Compacted) (Kg/l)	1.58	–
6	Water Absorption(%)	0.22	–
7	Aggregate crushing Value(%)	24.5	Max 30% for Aggregates to be used in concrete for wearing Surface. In case Aggregate Crushing Value Exceeds 30% then the test for ten percent fines should be conducted for Aggregates to be used in concrete other than for wearing Surface.
8	Aggregate Impact Value(%)	23.5	30% for Aggregates to be used in concrete for wearing Surface. 45% for Aggregates to be used in concrete other than for wearing Surface.

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

FOR CIVIL Pro.

CIVIL Pro
Sig
Date

R KARTHIK RECHAN
Authorized Signature
Quality Manager

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES

Format No: CP/TF/01

TEST REPORT OF FINE AGGREGATE

Lab ID : **CP-2022-08-08-07** **Date: 09-05-2022**

Customer : Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.

Address : Kodigehalli Sub Division, BBMP, Bangalore.

Project Name : Development Works in Sahakaranagara and Tatanagara Park and other Allied Works in Ward No. 08 Kodigehalli

Agency : Sri.B.Chandrashekar, #28, Anjaneya Swamy Layout, 1st Main Road, Thindlu, Vidyranyapura (Post), Bangalore-97

Customer's Reference : BBMP/EE/BTP/WO/200/2020-21

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 06-05-2022

Sample Type : Fine Aggregate

Reference to BIS codes : IS 383 : 2016 (Specification for Coarse and fine Aggregates)
IS: 2386 :1963(Part - 1, 3) RA2021
IS 2386 Part 1: Particle Size and Shape
IS 2386 Part 3: Specific gravity, Density, Voids,Water Absorption

Date of test : 06-05-2022

Total weight taken : 1000 grams

Sl.no	Sieve Size	Weight Retained (gms)	Cumulative Weight Retained (gms)	% Cumulative Weight Retained	% Passing	Requirement as per IS 383:2016			
						Grading Zone I	Grading Zone II	Grading Zone III	Grading Zone IV
1	10 mm	0	0	0.0	100.0	100	100	100	100
2	4.75 mm	32	32	3.2	96.8	90-100	90-100	90-100	95-100
3	2.36 mm	65	97	9.7	90.3	60-95	75-100	85-100	95-100
4	1.18 mm	245	342	34.2	65.8	30-70	55-90	75-100	90-100
5	600 micron	215	557	55.7	44.3	15-34	35-59	60-79	80-100
6	300 micron	200	757	75.7	24.3	5-20	8-30	12-40	15-50
7	150 micron	185	942	94.2	5.8	0-10	0-10	0-10	0-15
8	Pan	58	1000	100.0	0.0	---	---	---	---

Result :The tested Sample Conforms to Grading Zone II

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

CIVIL Pro Sig ..... Date..... BANGALORE

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES

TEST REPORT OF FINE AGGREGATE

Lab ID : **CP-2022-08-08-07** **Date: 09-05-2022**

PHYSICAL PROPERTIES

Sl.no	Tests	Result	Requirements as per IS 383:2016
1	Water Absorption(%)	1.6	_
2	Specific Gravity	2.57	_
3	Material finer than 75 micron(%)	6.9	Uncrushed fine Aggregate Max 3%, Crushed Fine aggregate Max 15%, Mixed Fine aggregate Max 12%, Manufactured Fine aggregate Max 10%

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

FOR CIVIL Pro.

CIVIL Pro Sig Date BANGALORE

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

****End of Report****

CIVIL PRO
AN ISO 9001 : 2008 COMPANY & ACCREDITED LABORATORY AS PER ISO/IEC 17025:2017
4, 7TH MAIN MALLESWARAM, BANGALORE -3
Certificate No.: TC-5548

Format No: CP/TF/01

TEST REPORT OF PRECAST COVER SLAB

Lab ID : **CP-2022-08-08-07** **Date: 14-05-2022**

Customer : Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.

Address : Kodigehalli Sub Division, BBMP, Bangalore.

Project Name : Development Works in Sahakaranagara and Tatanagara Park and other Allied Works in Ward No. 08 Kodigehalli

Agency : Sri.B.Chandrashekar, #28, Anjaneya Swamy Layout, 1st Main Road, Thindlu, Vidyranyapura (Post), Bangalore-97

Customer's Reference : BBMP/EE/BTP/WO/200/2020-21

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 10-05-2022

Sample Type /Size : Precast Cover Slab (100 mm Thick)

Reference to BIS codes : IS: 516 - 1959 (RA 2018) Methods of Tests for Strength of Concrete

Date of test : 10/05/2022

Sl. No.	Identification Mark	Diameter of the core	Height of the core	Weight of the core	Area	Failure Load	Core Compressive strength	Corrected Cylinder Compressive strength	Equivalent Cube Compressive strength
		(mm)	(mm)	(kg)	(Sq.mm)	(KN)	(N/mm^2)	(N/mm^2)	(N/mm^2)
1	Cover Slab-1	75.62	100.52	1.119	4490	80.8	18.0	16.7	20.9
2	Cover Slab-2	75.35	100.65	1.125	4458	85.6	19.2	17.9	22.3
3	Cover Slab-3	75.69	100.54	1.163	4499	89.5	19.9	18.5	23.1

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

****End of Report****

FOR CIVIL Pro.

CIVIL Pro Sig ..... Date ..... BANGALORE

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE KERB STONE

Lab ID : **CP-2022-08-08-07** **Date: 14-05-2022**

Customer : Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.

Address : Kodigehalli Sub Division, BBMP, Bangalore.

Project Name : Development Works in Sahakaranagara and Tatanagara Park and other Allied Works in Ward No. 08 Kodigehalli

Agency : Sri.B.Chandrashekar, #28, Anjaneya Swamy Layout, 1st Main Road, Thindlu, Vidyranyapura (Post), Bangalore-97

Customer's Reference : BBMP/EE/BTP/WO/200/2020-21

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 10-05-2022

Sample Type /Size : CC Kerb Stone/ 450*165*400mm

Reference to BIS codes : IS: 516 - 1959 (RA 2018) Methods of Tests for Strength of Concrete

Date of test : 10/05/2022

Sl. No.	Identification Mark	Diameter of the core	Height of the core	Weight of the core	Area	Failure Load	Core Compressive strength	Corrected Cylinder Compressive strength	Equivalent Cube Compressive strength
		(mm)	(mm)	Kg	(Sq.mm)	(KN)	(N/mm2)	(N/mm2)	(N/mm2)
1	A	100.04	165.52	2.953	7859	145.5	18.5	18.5	23.1
2	B	100.02	165.48	2.659	7856	146.5	18.6	18.6	23.3
3	C	100.03	165.46	2.965	7857	149.5	19.0	19.0	23.8

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

CIVIL Pro Sig Date BANGALORE

FOR CIVIL Pro.
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : CP-2022-08-08-07 **Date: 23/05/2022**

Customer : Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.

Address : Kodigehalli Sub Division, BBMP, Bangalore.

Project Name : Development Works in Sahakaranagara and Tatanagara Park and other Allied Works in Ward No. 08 Kodigehalli

Agency : Sri.B.Chandrashekar, #28, Anjaneya Swamy Layout, 1st Main Road, Thindlu, Vidyaranyapura (Post), Bangalore-97

Customer's Reference : BBMP/EE/BTP/WO/200/2020-21

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 18-05-2022

Customer ID : PCC

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M15 / 7 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 (RA 2018) Methods of Tests for Strength of Concrete Cl.5

Date of test : 23/05/2022

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	PCC	M15	16/05/2022	23/05/2022	149.47 X 149.15 X 151.57	22293	8.956	268.5	12.0	12.3
2	PCC	M15	16/05/2022	23/05/2022	151.49 X 151.22 X 151.80	22909	8.614	286.7	12.5	
3	PCC	M15	16/05/2022	23/05/2022	149.25 X 151.36 X 149.92	22590	8.189	281.6	12.5	

* The results obtained are satisfactory as per standard requirements

Note:

The results pertain to the samples received and tested

All information furnished by Customer/Representative

Any correction in the report will make this report invalid

This report without prior written approval should not be reproduced or published in full or part

Samples will be disposed after 30 days from the date of issue of test certificate

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

CIVIL Pro Sig Date BANGALORE

FOR CIVIL Pro.
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : CP-2022-08-08-07 **Date: 13/06/2022**

Customer : Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.

Address : Kodigehalli Sub Division, BBMP, Bangalore.

Project Name : Development Works in Sahakaranagara and Tatanagara Park and other Allied Works in Ward No. 08 Kodigehalli

Agency : Sri.B.Chandrashekar, #28, Anjaneya Swamy Layout, 1st Main Road, Thindlu, Vidyaranyapura (Post), Bangalore-97

Customer's Reference : BBMP/EE/BTP/WO/200/2020-21

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 18-05-2022

Customer ID : PCC

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M15 / 28 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 (RA 2018) Methods of Tests for Strength of Concrete Cl.5

Date of test : 13/06/2022

Sl. No	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	PCC	M15	16/05/2022	13/06/2022	150.26 X 149.75 X 149.52	22500	8.716	393.2	17.5	17.6
2	PCC	M15	16/05/2022	13/06/2022	150.14 X 149.18 X 150.98	22399	8.367	394.8	17.6	
3	PCC	M15	16/05/2022	13/06/2022	151.58 X 151.27 X 150.81	22929	8.136	402.7	17.6	

* The results obtained are satisfactory as per standard requirements

Note:

The results pertain to the samples received and tested

All information furnished by Customer/Representative

Any correction in the report will make this report invalid

This report without prior written approval should not be reproduced or published in full or part

Samples will be disposed after 30 days from the date of issue of test certificate

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

CIVIL Pro Sig Date BANGALORE

FOR CIVIL Pro.

B KARTHIK RECHAN
Authorized Signatory
Quality Manager

****End of Report****

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2022-08-08-07** **Date: 23/05/2022**

Customer : Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.

Address : Kodigehalli Sub Division, BBMP, Bangalore.

Project Name : Development Works in Sahakaranagara and Tatanagara Park and other Allied Works in Ward No. 08 Kodigehalli

Agency : Sri.B.Chandrashekar, #28, Anjaneya Swamy Layout, 1st Main Road, Thindlu, Vidyranyapura (Post), Bangalore-97

Customer's Reference : BBMP/EE/BTP/WO/200/2020-21

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 18-05-2022

Customer ID : PCC

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M15 / 7 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 (RA 2018) Methods of Tests for Strength of Concrete Cl.5

Date of test : 23/05/2022

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen	Cross sectional area	Weight of the sample	Failure Load	Compressive strength	Average Compressive Strength
					(mm)	(Sq.mm)	(kg)	(KN)	(N/mm^2)	(N/mm^2)
1	PCC	M15	16/05/2022	23/05/2022	149.67 X 151.69 X 150.21	22703	8.167	286.2	12.6	12.3
2	PCC	M15	16/05/2022	23/05/2022	149.69 X 149.83 X 149.89	22427	8.507	272.3	12.1	
3	PCC	M15	16/05/2022	23/05/2022	150.63 X 149.99 X 149.52	22592	8.748	273.1	12.1	

* The results obtained are satisfactory as per standard requirements.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

CIVIL Pro Sig Date BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

****End of Report****

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : CP-2022-08-08-07 **Date: 13/06/2022**

Customer : Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.

Address : Kodigehalli Sub Division, BBMP, Bangalore.

Project Name : Development Works in Sahakaranagara and Tatanagara Park and other Allied Works in Ward No. 08 Kodigehalli

Agency : Sri.B.Chandrashekar, #28, Anjaneya Swamy Layout, 1st Main Road, Thindlu, Vidyranyapura (Post), Bangalore-97

Customer's Reference : BBMP/EE/BTP/WO/200/2020-21

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 18-05-2022

Customer ID : PCC

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M15 / 28 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 (RA 2018) Methods of Tests for Strength of Concrete Cl.5

Date of test : 13/06/2022

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	PCC	M15	16/05/2022	13/06/2022	151.55 X 149.11 X 150.49	22598	8.759	390.9	17.3	17.4
2	PCC	M15	16/05/2022	13/06/2022	151.76 X 151.21 X 150.12	22948	8.854	399.3	17.4	
3	PCC	M15	16/05/2022	13/06/2022	149.02 X 150.92 X 151.44	22491	8.694	390.4	17.4	

* The results obtained are satisfactory as per standard requirements

Note:

The results pertain to the samples received and tested

All information furnished by Customer/Representative

Any correction in the report will make this report invalid

This report without prior written approval should not be reproduced or published in full or part

Samples will be disposed after 30 days from the date of issue of test certificate

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

CIVIL Pro Sig Date BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES

CEMENT CONCRETE PRECAST CONCRETE BLOCKS FOR PAVING

Lab ID	:	**CP-2022-08-08-07** **Date: 14-05-2022**
Customer	:	Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.
Address	:	Kodigehalli Sub Division, BBMP, Bangalore.
Project Name	:	Development Works in Sahakaranagara and Tatanagara Park and other Allied Works in Ward No. 08 Kodigehalli
Agency	:	Sri.B.Chandrashekar, #28, Anjaneya Swamy Layout, 1st Main Road, Thindlu, Vidyranyapura (Post), Bangalore-97
Customer Reference	:	BBMP/EE/BTP/WO/200/2020-21
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	10-05-2022
Sample Type/ Size	:	Precast concrete blocks for paving (Heavy Duty Cobble Stone)
Reference to BIS codes	:	IS 15658:2021
Date of test	:	10-05-2022

1.Compressive Strength

Sl.No.	Dimension (mm)			Compressive Strength	Average
	L	B	T	(N/mm^2)	(N/mm^2)
1	197.22	159.88	60.99	35.5	36.7
2	198.48	159.64	60.25	36.9	
3	199.54	159.54	60.49	37.3	
4	197.68	159.22	60.52	35.9	
5	198.11	159.87	60.35	39.5	
6	198.18	160.02	60.15	36.8	
7	198.45	158.99	60.95	36.2	
8	197.22	159.22	60.29	35.6	

2. Water Absorption

Sl.No.	Wet Weight	Dry weight	Thickness	Water Absorption (%)	Average (%)
1	4.987	4.828	60.45	3.29	3.64
2	4.898	4.721	60.58	3.75	
3	4.988	4.802	60.45	3.87	

* The results obtained are satisfactory as per standard requirements.

Note:
The results pertain to the samples received and tested
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part
Samples will be disposed after 30 days from the date of issue of test certificate

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

CIVIL Pro BANGALORE

FOR CIVIL Pro.
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

End of Report

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES

TEST RESULTES FOR MS BLOCK PIPE

Lab ID	:	**CP-2022-08-08-07** **Date: 12-05-2022**
Customer	:	Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.
Address	:	Kodigehalli Sub Division, BBMP, Bangalore.
Agency	:	Development Works in Sahakaranagara and Tatanagara Park and other Allied Works in Ward No. 08 Kodigehalli
Project Name	:	Sri.B.Chandrashekar, #28, Anjaneya Swamy Layout, 1st Main Road, Thindlu, Vidyranyapura (Post), Bangalore-97
Customer's Reference	:	BBMP/EE/BTP/WO/200/2020-21
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	10-05-2022
Type of Sample	:	M.S Block Pipe
Reference to BIS codes	:	IS:1608-2005(RA 2017), IS 1599-2019.
Date of test	:	10-05-2022

TESTS RESULTS FOR MS BLOCK PIPE 38MM DIA, 14 GAUGE

Sl. No	Description	Result	Required as per as IS Code 2062: 2011	Remarks
1	Yeild Stress (N/mm2)	299	250N/mm^2	Satisfactory
2	Tensile Strength (N/mm2)	509	410N/mm^2	Satisfactory
3	Elongation Percentage (%)	24	Min 23%	Satisfactory

* The results obtained are satisfactory as per standard requirements.

Note:
The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

CIVIL Pro Sig Date BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

****End of Report****

TEST RESULTES FOR MS RECTANGULAR POLE

Lab ID	:	**CP-2022-08-08-07** **Date: 12-05-2022**
Customer	:	Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.
Address	:	Kodigehalli Sub Division, BBMP, Bangalore.
Project Name	:	Development Works in Sahakaranagara and Tatanagara Park and other Allied Works in Ward No. 08 Kodigehalli
Agency	:	Sri.B.Chandrashekar, #28, Anjaneya Swamy Layout, 1st Main Road, Thindlu, Vidyranyapura (Post), Bangalore-97
Customer's Reference	:	BBMP/EE/BTP/WO/200/2020-21
Sourse of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	10-05-2022
Type of Sample	:	M.S Rectangular Pole(65X65X6)mm
Reference to BIS codes	:	IS:1608-2005(RA 2017), IS 1599-2019.
Date of test	:	10-05-2022

TESTS RESULTS FOR M.S RECTANGULAR POLES MADE OUT OF 2 EQUAL ANGLES OF 65 X 65 X 6 MM WELDED TOGETHER

SL.NO	Description	Result	Required as per IS Code 2062:2011	Remarks
1	Weight/Meter (Kg /m)	5.81	5.8 Kg/m	Satisfactory
2	Yeild stress (N/mm2)	278	250N/mm^2	Satisfactory
3	Tensile Strength (N/mm2)	485	410N/mm^2	Satisfactory
4	Elongation Percentage (%)	23.5	Min23%	Satisfactory
5	Bend Test	Satisfactory	Should not Crack or fracture	Satisfactory

* The results obtained are satisfactory as per standard requirements.

Note:
The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

CIVIL Pro Sig Date BANGALORE

FOR CIVIL Pro
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES

TEST RESULTS FOR CHAIN LINK FENCING

Lab ID	:	**CP-2022-08-08-07** **Date: 12-05-2022**
Customer	:	Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.
Address	:	Kodigehalli Sub Division, BBMP, Bangalore.
Project Name	:	Development Works in Sahakaranagara and Tatanagara Park and other Allied Works in Ward No. 08 Kodigehalli
Agency	:	Sri.B.Chandrashekar, #28, Anjaneya Swamy Layout, 1st Main Road, Thindlu, Vidyranyapura (Post), Bangalore-97
Customer's Reference	:	BBMP/EE/BTP/WO/200/2020-21
Sourse of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	10-05-2022
Type of Sample	:	Chain Link Fencing
Reference to BIS codes	:	IS 2062:2011 (RA 2021)
Date of test	:	10-05-2022

TESTS RESULT FOR WIRE MESH		
SL.NO	**Description**	**Result**
1	**Average Thickness in mm**	4.03
2	**Dia of linewire in mm**	3.16
3	**Mesh size in mm**	50.02
4	**Nominaldia of meshwire in mm**	2.54
5	**Bend Test**	Satisfactory

* The results obtained are satisfactory as per standard requirements.

Note:
The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

FOR CIVIL Pro.

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

CIVIL Pro Sig Date BANGALORE

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | ENVIRONMENTAL
WATER TESTING | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES